

Jabalpur Transmission Company Limited

I. AC Transmission Line Outage Details for the month of AUG 2024

Schedule I

Element Name	Outage		Restoration		Duration of Outage Attributable to				Reason of Outage	%
	Date	Time	Date	Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
765kV JTCL Dharamjaygarh-Jabalpur CKT-3	04-08-2024	12:35:00	05-08-2024	23:56:00	0:00	0:00	35:21	0:00	Due to Voltage Regulation	
765kV Jabalpur-Bina III	20-08-2024	15:38:00	20-08-2024	17:21:00	1:43	0:00	0:00	0:00	Due to R-phase to Earth Fault. Jabalpur End: M1 - 64.5km, 8.6kA; M2 - 54.6km, 8.9kA Bina End: M1 - 168.2km, 3.9kA; M2 - 166.1km, 4kA	
765kV JTCL Dharamjaygarh-Jabalpur CKT-4	21-08-2024	16:52:00	21-08-2024	16:52:00	0:00	0:00	0:00	0:00	Due to B-phase to Earth Fault Dharamjaygarh End: M1 - 210.517km, 3.533kA; M2 - 212.312km, 3.522kA Jabalpur End: M1 - 165.66km, 4.56kA; M2 - 165.99km, 4.55kA	
765kV JTCL Dharamjaygarh-Jabalpur CKT-4	25-08-2024	15:48:00	31-07-2024	23:59:59	0:00	0:00	152:12	0:00	Due to Voltage Regulation	
765kV JTCL Dharamjaygarh-Jabalpur CKT-3	29-08-2024	15:35:00	29-08-2024	15:35:00	0:00	0:00	0:00	0:00	Due to R-phase to Earth Fault Dharamjaygarh End: M1 - 265.7km, 2.987kA; M2 - 0km, 0kA Jabalpur End: M1 - 119km, 5.65kA; M2 - 120km, 5.6kA	

II. Elements where restoration time has exceeded the standards specified in Regulation 5 (b) for the month of AUG 2024

Schedule II

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)
Nil	Nil	Nil
Nil	Nil	Nil
Nil	Nil	Nil

III. Details of compensation paid by the inter-State transmission licensee for the month of AUG 2024

Schedule III

Element Name	Violation of Regulation 5(a)		Violation of Regulation 5(b)		Compensation paid (in Rs)
	% Availability prescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	
Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil
Total					Nil