

**RAPP Transmission Company Limited**

**I. AC Transmission Line Outage Details for the month of May 2024**

**Schedule I**

Element Name	Outage		Restoration		Duration of Outage Attributable to				Reason of Outage	%
	Date	Time	Date	Time	Inter-State Transmission Licensee Hrs:Min	Others Hrs:Min	System constraint/ Natural calamity/ Militancy Hrs:Min	Deemed Available Hrs:Min		
400kV RAPP-Sujalpur Ckt-2	19-05-2024	14:30:00	19-05-2024	17:30:00	0:00	0:00	03:00	0:00	Line AR successful at 17:20Hrs on Y Phase to earth Fault and Line A/T on Y phase to E/F due to fire in the burnt bushes and burnt tree near to the location no. 368-369 which causes heavy smoke. This heavy smoke initially led to a successful AR, but the line subsequently tripped. Fault current (F/C) recorded was 4.95 kA. Attached here with the Site Photograph, DR Snippet & Photograph for your reference.	
400kV RAPP-Sujalpur Ckt-1					0:00	0:00	0:00	0:00	No outages in this month	

**RAPP Transmission Company Limited**

**II. Elements where restoration time has exceeded the standards specified in Regulation 5 (b) for the month of May 2024**

**Schedule II**

Element Name	Restoration time as specified in Regulation 5 (b) (in days)	Actual restoration time (in days)
Nil	Nil	Nil
Nil	Nil	Nil
Nil	Nil	Nil

**III. Details of compensation paid by the inter-State transmission licensee for the month of May 2024**

**Schedule III**

Element Name	Violation of Regulation 5(a)		Violation of Regulation 5(b)		Compensation paid (in Rs)
	% Availability prescribed	Actual % Availability	Restoration time prescribed (in days)	Actual restoration time (in days)	
Nil	Nil	Nil	Nil	Nil	Nil
Nil	Nil	Nil	Nil	Nil	Nil
<b>Total</b>					Nil